

Name of State/UT	Name of City	Total number of Households in the city	Number of Households covered at the start of Mission	Months	Cumulative number of Taps given till last month (June 2017)			Number of Taps given in the current month (July 2017)			Cumulative number of Taps given current month (July 2017)		
					Through AMRUT	Through Convergence	Total	Through AMRUT	Through Convergence	Total	Through AMRUT	Through Convergence	Total
Chhattisgarh	Bilaspur	56251	56251 to be covered	24	nil	27953	27953	nil	10	10	nil	27963	27963

**Note:** The Augmentation of water supply scheme under AMRUT MISSION for Bilaspur has commenced from August 2017 and currently the preliminary investigation and design works are ongoing by the Contractor